

Daily Coordination Meeting




14:00 Sign In

Daily Coordination Meeting

General Topics:

- Fit for duty
- Happy New Year

UTILITY LEVEL MOD1




ELRAM
Drywall install

MEP+Electrical
Ready for re-install

HEATCOIL REPL.
Afcon removed cable tray.
Carmel UGD GO TIME!

NEWCOTEC
MOD1/MOD2
Separation


UTILITY LEVEL MOD2



CARMEL DUCT
Housekeeping pads
ready for equipment set.

MALHIMIM
8W-9W-10E
Ongoing

SUT 38.1 LEVEL




Solvent room.
CRC completion -
31/12

roll-up door
Install.

SUT 38.2 LEVEL

Rack 4b
Lifting
schedule
#6 –




Rack 2
MIMO -
Module #9
5th of Jan


Rack 2 Police
escort dates

- v24.11.24
- v25.11.24
- v3.12.24
- v9.12.24
- v12.12.24
- v15.12.24
- v17.12.24
- v22.12.24
- 5.1.25
- 14.1.25
- 2.2.25
- 9.2.25


SUBFAB BUILDOUT MOD 1




SUBFAB CRC TOPCOAT





BCT Pressure Test Today



SUBFAB BUILDOUT MOD 2







Int. level

- **WW/SN** - Catwalk and handrail install. Grating penetrations
- **Chemo**- 10" pipe racks+skids
- **Afcon** - Cable trays, modules, cable pulling ,1W,2E,2W,3W
- **HYG** - 5RA added beams 3E
- **MB**- 3E,3W pipes
- **SK**- IA pipes 10/24 line
- **Elram** - Column wraps 9,10,24,25 lines+ G1 wall
- **RP**- FP 4DA 4W. 3E - 5RA Girts
- **Tzur-Esh** - Steel paint 5E,4W,5W
- **Megasone** - Small wires+ speakers 2W,3E


Chemo to start flushing tomorrow 1E skids


Scaffold green tagged. Waiting for ShorDO

NETT
MB- FS install
Chemo- Racks on hold
Megasone - Small wires+Speakers
NWTT
Chemo- Racks on hold

Tavas - Super clean 2E-2W

INTERSTITIAL







MIMO RULES


- NO FORKLIFTS SCISSORS LIFTS & BOOM LIFTS ALLOWED ON THE MIMO'S PLATFORM.
- MIMO PLATFORM IS RATED FOR A USEFUL LOAD OF UP TO 4 TONS.
- RAMP IS RATED TO 2.5 TONS ONLY.
- ALL DELIVERIES MUST BE CLEAR FROM MIMO PLATFORM IMMEDIATELY UPON ARRIVAL.

חוקי המימו

- אין להכניס מלגזות, במות מספריים ומנופי בום לפלטפורמה של המימו.
- הפלטפורמה של המימו מיועדת למשקל שימושי של עד 4 טון.
- הרמפה מיועדת לעומס של עד 2.5 טון בלבד.
- יש לפנות את כל המשלוחים מפלטפורמת המימו מייד עם הגעתם.

قوانين ميمو

- يمنع ادخال منصات العمل او الرافعات الى منصة التحميل.
- الوزن المسموح به على منصة التحميل حتى 4 طن.
- الوزن المسموح به على المنحدر المؤدي لمنصة التحميل 2.5 طن.
- يمنع استخدام منصة التحميل للتخزين يجب ادخال المواد والمعدات فورا



VRC Dec/12
steel Beams
HSI - Jan/09

NETD-SW-1
STAIR 1

01E-SW
STAIR 3

02E-SW
STAIR 5

03E-SW
steel
STAIR 7.3

04E-SW
STAIR 9

05E-SW
STAIR 11

Stairs 7.1
Eiram-drywall
RFI DEC/1

EL1 - Electra
DEC/26 piston / cabin Jan/13
EL3 - penthouse ongoing
Eiram-DEC/29 stairs 25

ALL STAIR SHAFTS &
MAMADS ARE ON
HOLD !!!
nobody allow to work in
there !

DW + VRL
Talad - metal
fence
Eiram - shaft
walls

Stairs #12
BLOCKED UL+SF
HYG - Handrails
Dec/19 + 3 wks

W.W- EL4 steel ongoing
EL2 - Electra - Jan/12
Eiram stairs 27 - dec/29

NWTD-SW-1
STAIR 2

01W-SW
STAIR 4

02W-SW
STAIR 6

03W-SW
STAIR 8

04W-SW
STAIR 10


05W-SW
STAIR 12

Siding - West FAB - JYG

BLOWDOWN 30%


	TA	TE	TC	AA	AB	AC	AD	AE	AF	AG	AH	AJ	AK	AL	AM	AN	AP	AQ	AR	AS	AT	AU	AV	AW	AX	AY	AZ	BA	BB	BC	BD	BE	BF	BG	BH	BI	BJ	BK	BL	BM			
Total	28	28	28	15	16	31	31	31	31	31	31	31	31	31	30	28	28	28	28	31	31	31	27	24	24	25	31	31	31	25	25	25	19	19	19	31	28	23	23	23	19		
Invent	100%	100%	96%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	90%	90%	90%	90%	100%	100%	87%	77%	77%	85%	100%	100%	100%	85%	85%	81%	61%	61%	61%	100%	90%	74%	74%	74%	61%			
SRA																																											
4DA																																											
3FK																																											
3FA																																											
2SA SF																																											
UL																																											

Link



Up coming	
Girtz	
Siding	
Seq done	
material lay down	

Walk path



Up coming
Girtz
Siding
Seq done

material lay down

**NWTT Ramp
and stairs will
be closed
12/29 - 1/3**

TA

TB

TC

1011C
1012C

1011B
1012B

902C/
901C

911A
912A

911B
912B

911C
912C

9

13

17

1012A/
1011A

1002C/
1001C

602

1002A


1002B

1001A

1001B

23

25



Up coming	
Girtz	
Siding	
Seq done	
material lay down	

E-House

CA

BL 852

BG 842

BC 832

AZ 822

AV 812

AS 652

AP 642

AK 632

AG 622

612

602

AC

601

611

621

631

641

651

811

821

831


841

851


Trestle

PSSS.1

Utility Level
1YA




PSSS Roof
2SA



PSSS Pressure Tests


BG **1P** **2P** **3P** **4P** **5P**




Utility Level
1YA

PSSS Roof
2SA


WJG 01J, 02J LIFT 2 & 3




WJG 03J, 04J, 05J LIFT 2 & 3




WJG UTILITY LEVEL BUILD OUT



CUB 1 Ops ready 12 weeks to go . Duct Trade Damage



CUB 1



CUB 1 – EXTERIOR/ROOF

CHEMO SCAFFOLD

CRANE
LOADING

SITE TEAM CIVIL WORK TO PROVIDE
ACCESS TO CABLE TRAY

CUB 1 AHUs
CX ongoing
GT pending BCT platforms
and MKM Linkage rework
Cx complete WW2

PIPE INSULATION AND
JACKETING NORTH YARD
& HEAT TRACE WW1-3

SITE TEAM
CIVIL WORK

IA/PA EARLY RUN

NALCO Sump
discharge Tote Location
Pending Design

CTB
EER
Revised WW 44


SITE TEAM
CIVIL WORK

CT Green tagged Dec. 4
13,15,17,19

Meptagon I&C complete
Jan 2



Excavate FRP
Ramp 3, Stair 20
Pending Pricing




Meptagon I&C Ongoing
WW1-4



MAINTAIN INTEL
ACCESS TO FUEL
OIL TANK

SITE TEAM
CIVIL WORK

CUB 2- Load in and H&T



CUB 2 – EXTERIOR/ROOF





BGC - NDT

Starting - Thursday January 2nd night at 19:00
Finish Friday January 3rd at 05:00am.

Safety spotter




No impact on PMB
entrance\Exit



Safety spotter



Safety spotter



E House Deliveries
00:00 to 01:00
Arrival Time.

On Site Dates:
5. Jan - 7th
6. Jan - 9th
7. Jan - 13th*
8. Jan - 15th*
*Police Escort
TBD

Truck Turn
Around

Sarens
Offload
Remaining
E-Houses

E House
Offload/Staging

Intel Kiryat Gat

FAB-28

From main kiosk

Site temporary power

Legend :

- 22KV Line
- 400V Line
- 109 - Kiosk
- - Lift Station

Temp power shutdown
 Start: 05-Jan- 00:01 AM
 End: 05-Jan- 06:00 AM
 From AY to CE Grid line
 All the floors + JG
 SB, lights, elevator
 +TC-6

Fab 38.2

Fab 38.1

North
 →

Cub 2

TC-12 Done

Cub 1

630A SW

TC-10

TC-8

630A NW

630A NW

630A SE

TC-9

TC-7

630A NE

630A SE

TC-5

630A NE

To 115

111

112

113

114

115


116

117

From main

Daily Coordination Meeting

Site Logistics
600 Car Park
Boring



Daily Coordination Meeting

Site Logistics
North



Daily Coordination Meeting


Site Logistics
South



COR Status by Subcontractor WW1

Open – 602 CORs

Overdue – 176 CORs



More than 10 Overdues

No Overdues

Fit For Duty

- We've reminded everyone of helping ensure their workers are fit for duty each day this week. But today we want to make sure everyone understands what we mean by that.
- Fit for duty refers to the mental and physical state of a person being acceptable for them to be on a construction site.
- This means that they (and ourselves) are well rested, not under the influence of drugs or alcohol, not overly distracted, and not otherwise in a state that can expose themselves or others to harm.
- Many people are not aware of just how much these factors can impact our decision making, reaction times, and our coordination. Due to the impact that these factors can have, we cannot have people on site that are not fit for duty.
- If you discover one of your workers is not in a state that is safe for them to be at work, please do not risk it and simply send them home.
- If they are under the influence, or are otherwise a danger behind the wheel, have them call someone to pick them up.

Daily Coordination Meeting



14:00 Sign In