

Daily Coordination Meeting



14:00 Sign In

Daily Coordination Meeting

General Topics:

- Trade Damage




SETT 4DA SOMB
12:00 am

Pump will block south
road from 11:00 pm
till 3:00 pm no traffic
will be able to get
around




UTILITY LEVEL PRESS TEST




LESICO
1E/1W Pres. Test
1/27
17:00 / 5:00

UTILITY LEVEL MOD2




SUT Center+West
M.B pressure test
17:00- 2:00





SUT 38.1 LEVEL



OH roll-up door
Install 30/1

CRC

HYG
Need to install SOG platform +
Bodice Grating ASAP

Topping slab Schedule


- Pour 1 – 1/9 – 1/15 V
- Pour 2 – 1/15 – 1/22 V
- Pour 3 -1/22-1/27 V
- Pour 4 – 1/28-2/4




HOFFMAN CONSTRUCTION COMPANY




SUT 38.2 LEVEL




SUBFAB BUILDOUT MOD 1




SUBFAB CRC TOPCOAT




BCT Pressure Test Today





BCT Pressure Test Tomorrow






SUBFAB BUILDOUT MOD 2











- GENERAL NOTES**
- FOR ARCHITECTURAL SYMBOLS, LEGENDS, AND ABBREVIATIONS, REFER TO DRAWING 00-00000.
 - REFER TO SPECIFICATION SECTION 01.11.10, SUMMARY OF WORK AND SCHEDULE, FOR A SUMMARY OF THE WORK AND SCHEDULE. THE WORK AND SCHEDULE ARE TO BE COMPLETED WITHIN THE TIME FRAME OF THE WORK.
 - FOR THE PURPOSES OF WALL, CEILING, AND FLOOR FINISHES, REFER TO DRAWING 00-00000.
 - FOR THE PURPOSES OF WALL, CEILING, AND FLOOR FINISHES, REFER TO DRAWING 00-00000.
 - FOR THE PURPOSES OF WALL, CEILING, AND FLOOR FINISHES, REFER TO DRAWING 00-00000.
 - FOR THE PURPOSES OF WALL, CEILING, AND FLOOR FINISHES, REFER TO DRAWING 00-00000.
 - FOR THE PURPOSES OF WALL, CEILING, AND FLOOR FINISHES, REFER TO DRAWING 00-00000.
 - FOR THE PURPOSES OF WALL, CEILING, AND FLOOR FINISHES, REFER TO DRAWING 00-00000.
 - FOR THE PURPOSES OF WALL, CEILING, AND FLOOR FINISHES, REFER TO DRAWING 00-00000.
 - FOR THE PURPOSES OF WALL, CEILING, AND FLOOR FINISHES, REFER TO DRAWING 00-00000.
 - FOR THE PURPOSES OF WALL, CEILING, AND FLOOR FINISHES, REFER TO DRAWING 00-00000.
 - FOR THE PURPOSES OF WALL, CEILING, AND FLOOR FINISHES, REFER TO DRAWING 00-00000.
 - FOR THE PURPOSES OF WALL, CEILING, AND FLOOR FINISHES, REFER TO DRAWING 00-00000.
 - FOR THE PURPOSES OF WALL, CEILING, AND FLOOR FINISHES, REFER TO DRAWING 00-00000.
 - FOR THE PURPOSES OF WALL, CEILING, AND FLOOR FINISHES, REFER TO DRAWING 00-00000.

KEYED NOTES:

- ROOM TAG**
- ROOM NAME
- ROOM NUMBER OR ST/EL/DW/VOL/PA NUMBER
- BUILDING SECTION
- STAIR/ELEVATOR/VOL/PA NUMBERING DOES NOT INCLUDE FLOOR COORDS.
- LEGEND**
- FINISH SYMBOLS, BRACKET & DIM
- ABLE FREE FLOOR STRIPING, SEE DETAIL 00-00000
- ABLE EXPRESS FLOOR STRIPING, SEE DETAIL 00-00000

ISSUE FOR CONSTRUCTION: DBB-03	AV	10/00/02
ISSUE FOR CONSTRUCTION: DBB-04	AV	06/00/02
ISSUE FOR CONSTRUCTION: DBB-14	AV	06/00/02
ISSUE FOR CONSTRUCTION: DBB-15	AV	06/00/02
ISSUE FOR CONSTRUCTION: DBB-16	AV	06/00/02
ISSUE FOR CONSTRUCTION: DBB-17	AV	06/00/02
ISSUE FOR CONSTRUCTION: DBB-18	AV	06/00/02
ISSUE FOR CONSTRUCTION: DBB-19	AV	06/00/02
ISSUE FOR CONSTRUCTION: DBB-20	AV	06/00/02
ISSUE FOR CONSTRUCTION: DBB-21	AV	06/00/02
ISSUE FOR CONSTRUCTION: DBB-22	AV	06/00/02
ISSUE FOR CONSTRUCTION: DBB-23	AV	06/00/02
ISSUE FOR CONSTRUCTION: DBB-24	AV	06/00/02
ISSUE FOR CONSTRUCTION: DBB-25	AV	06/00/02
ISSUE FOR CONSTRUCTION: DBB-26	AV	06/00/02
ISSUE FOR CONSTRUCTION: DBB-27	AV	06/00/02
ISSUE FOR CONSTRUCTION: DBB-28	AV	06/00/02
ISSUE FOR CONSTRUCTION: DBB-29	AV	06/00/02
ISSUE FOR CONSTRUCTION: DBB-30	AV	06/00/02
ISSUE FOR CONSTRUCTION: DBB-31	AV	06/00/02
ISSUE FOR CONSTRUCTION: DBB-32	AV	06/00/02
ISSUE FOR CONSTRUCTION: DBB-33	AV	06/00/02
ISSUE FOR CONSTRUCTION: DBB-34	AV	06/00/02
ISSUE FOR CONSTRUCTION: DBB-35	AV	06/00/02
ISSUE FOR CONSTRUCTION: DBB-36	AV	06/00/02
ISSUE FOR CONSTRUCTION: DBB-37	AV	06/00/02
ISSUE FOR CONSTRUCTION: DBB-38	AV	06/00/02
ISSUE FOR CONSTRUCTION: DBB-39	AV	06/00/02
ISSUE FOR CONSTRUCTION: DBB-40	AV	06/00/02
ISSUE FOR CONSTRUCTION: DBB-41	AV	06/00/02
ISSUE FOR CONSTRUCTION: DBB-42	AV	06/00/02
ISSUE FOR CONSTRUCTION: DBB-43	AV	06/00/02
ISSUE FOR CONSTRUCTION: DBB-44	AV	06/00/02
ISSUE FOR CONSTRUCTION: DBB-45	AV	06/00/02
ISSUE FOR CONSTRUCTION: DBB-46	AV	06/00/02
ISSUE FOR CONSTRUCTION: DBB-47	AV	06/00/02
ISSUE FOR CONSTRUCTION: DBB-48	AV	06/00/02
ISSUE FOR CONSTRUCTION: DBB-49	AV	06/00/02
ISSUE FOR CONSTRUCTION: DBB-50	AV	06/00/02
ISSUE FOR CONSTRUCTION: DBB-51	AV	06/00/02
ISSUE FOR CONSTRUCTION: DBB-52	AV	06/00/02
ISSUE FOR CONSTRUCTION: DBB-53	AV	06/00/02
ISSUE FOR CONSTRUCTION: DBB-54	AV	06/00/02
ISSUE FOR CONSTRUCTION: DBB-55	AV	06/00/02
ISSUE FOR CONSTRUCTION: DBB-56	AV	06/00/02
ISSUE FOR CONSTRUCTION: DBB-57	AV	06/00/02
ISSUE FOR CONSTRUCTION: DBB-58	AV	06/00/02
ISSUE FOR CONSTRUCTION: DBB-59	AV	06/00/02
ISSUE FOR CONSTRUCTION: DBB-60	AV	06/00/02
ISSUE FOR CONSTRUCTION: DBB-61	AV	06/00/02
ISSUE FOR CONSTRUCTION: DBB-62	AV	06/00/02
ISSUE FOR CONSTRUCTION: DBB-63	AV	06/00/02
ISSUE FOR CONSTRUCTION: DBB-64	AV	06/00/02
ISSUE FOR CONSTRUCTION: DBB-65	AV	06/00/02
ISSUE FOR CONSTRUCTION: DBB-66	AV	06/00/02
ISSUE FOR CONSTRUCTION: DBB-67	AV	06/00/02
ISSUE FOR CONSTRUCTION: DBB-68	AV	06/00/02
ISSUE FOR CONSTRUCTION: DBB-69	AV	06/00/02
ISSUE FOR CONSTRUCTION: DBB-70	AV	06/00/02
ISSUE FOR CONSTRUCTION: DBB-71	AV	06/00/02
ISSUE FOR CONSTRUCTION: DBB-72	AV	06/00/02
ISSUE FOR CONSTRUCTION: DBB-73	AV	06/00/02
ISSUE FOR CONSTRUCTION: DBB-74	AV	06/00/02
ISSUE FOR CONSTRUCTION: DBB-75	AV	06/00/02
ISSUE FOR CONSTRUCTION: DBB-76	AV	06/00/02
ISSUE FOR CONSTRUCTION: DBB-77	AV	06/00/02
ISSUE FOR CONSTRUCTION: DBB-78	AV	06/00/02
ISSUE FOR CONSTRUCTION: DBB-79	AV	06/00/02
ISSUE FOR CONSTRUCTION: DBB-80	AV	06/00/02
ISSUE FOR CONSTRUCTION: DBB-81	AV	06/00/02
ISSUE FOR CONSTRUCTION: DBB-82	AV	06/00/02
ISSUE FOR CONSTRUCTION: DBB-83	AV	06/00/02
ISSUE FOR CONSTRUCTION: DBB-84	AV	06/00/02
ISSUE FOR CONSTRUCTION: DBB-85	AV	06/00/02
ISSUE FOR CONSTRUCTION: DBB-86	AV	06/00/02
ISSUE FOR CONSTRUCTION: DBB-87	AV	06/00/02
ISSUE FOR CONSTRUCTION: DBB-88	AV	06/00/02
ISSUE FOR CONSTRUCTION: DBB-89	AV	06/00/02
ISSUE FOR CONSTRUCTION: DBB-90	AV	06/00/02
ISSUE FOR CONSTRUCTION: DBB-91	AV	06/00/02
ISSUE FOR CONSTRUCTION: DBB-92	AV	06/00/02
ISSUE FOR CONSTRUCTION: DBB-93	AV	06/00/02
ISSUE FOR CONSTRUCTION: DBB-94	AV	06/00/02
ISSUE FOR CONSTRUCTION: DBB-95	AV	06/00/02
ISSUE FOR CONSTRUCTION: DBB-96	AV	06/00/02
ISSUE FOR CONSTRUCTION: DBB-97	AV	06/00/02
ISSUE FOR CONSTRUCTION: DBB-98	AV	06/00/02
ISSUE FOR CONSTRUCTION: DBB-99	AV	06/00/02
ISSUE FOR CONSTRUCTION: DBB-100	AV	06/00/02

Jacobs
2001 N.W. 4th Avenue, 3rd Floor
Portland, Oregon 97201

ISRAEL - FCE

intel

LC21 - ARCHITECTURAL
UTILITY LEVEL - 1YA
OVERALL
FLOOR PLAN

EB-A0-1YA-A0AA0

Siding - East FAB - PSSS

BLOWDOWN 30%

Siding - East FAB - PSSS																																													
BLOWDOWN 30%																																													
CA	BL	BK	BV	BH	BG	BF	BE	BD	BC	BB	BA	AZ	AY	AX	AW	AV	AU	AT	AS	AR	AG	AP	AM	AL	AK	AJ	AH	AG	AF	AE	AD	AC	AB	AA	TC	TB	TA								
751/752				741/742				731/732				721/722				711/712				551/552				541/542				531/532				521/522				511/512				501/502				901/902	
24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	17	17	17	24	24	24	24	24	24	24	28	28	28	28	28	28	28			
24	18	18	18	18	18	23	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	17	17	17	24	24	24	24	24	24	24	28	28	28	28	28	28	28			
100%	75%	75%	75%	75%	75%	96%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%			
IF - 112166.8		0		0		0		0		0		0		0		0		0		0		0		0		0		0		0		0		0		0		0		0		0			
CK - 167798.0		0		0		0		0		0		0		0		0		0		0		0		0		0		0		0		0		0		0		0		0		0			
IG 16'-1" - 162,337.0		1		1		1		1		1		1		1		1		1		1		1		1		1		1		1		1		1		1		1		1		1			
I - 156,825.2		1		1		1		1		1		1		1		1		1		1		1		1		1		1		1		1		1		1		1		1		1			
- 150,348.064		1		1		1		1		1		1		1		1		1		1		1		1		1		1		1		1		1		1		1		1		1			
IB - 143,433.8		1		1		1		1		1		1		1		1		1		1		1		1		1		1		1		1		1		1		1		1		1			
CK - 147,700.0		1		1		1		1		1		1		1		1		1		1		1		1		1		1		1		1		1		1		1		1		1			
I - 143,347.4		1		1		1		1		1		1		1		1		1		1		1		1		1		1		1		1		1		1		1		1		1			
PSSS																				126																				127					
6	6	6	6	6	6	6	6	6	6	6	6	6	6	6	6	6	6	6	6	6	6	6	6	6	6	6	6	6	6	6	6	6	6	6	6	6	6	6	6	6					
6	6	6	6	6	6	6	6	6	6	6	6	6	6	6	6	6	6	6	6	6	6	6	6	6	6	6	6	6	6	6	6	6	6	6	6	6	6	6	6	6	6				
100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%			
1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1				
1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1				


DEMO

[illegible]

Siding - North FAB

100% - BLOWDOWN

	9	10	11	12	13	14	TA	TB	TC	14	14.5	15	15.5	16.5	17.5	18.5	19	19.5	20	TC	TB	TA	20	21	22	23	24	25
Total Installed %	901C / 901C			911A / 912A			911B / 912B			911C / 912C					1011C / 1012C					1011B / 1012B			1011A / 1012A			1001C / 1002C		
	29	29	29	29	0	0	29	29		27	18	9	27	27	27	27	9	18	0	29	29		29	29	29	29	29	
	100%	100%	45%	0%	0%		100%	100%		100%	100%	100%	100%	100%	100%	100%	30%	100%	0%	100%	100%		100%	100%	100%	100%	100%	
29	1	1	0				1	1												1	1		1	1	1	1	1	
28	1	1	0				1	1												1	1		1	1	1	1	1	
27	1	1	0				1	1		1	1	1	1	1	1	1	1	1	1	1	1		1	1	1	1	1	
26	1	1	0				1	1		1	1	1	1	1	1	1	1	1	1	1	1		1	1	1	1	1	
25	1	1	0				1	1		1	1	1	1	1	1	1	1	1	1	1	1		1	1	1	1	1	
24	1	1	0				1	1		1	1	1	1	1	1	1	1	1	1	1	1		1	1	1	1	1	
23	1	1	0				1	1		1	1	1	1	1	1	1	1	1	1	1	1		1	1	1	1	1	
22	1	1	0				1	1		1	1	1	1	1	1	1	1	1	1	1	1		1	1	1	1	1	
21	1	1	0				1	1		1	1	1	1	1	1	1	1	1	1	1	1		1	1	1	1	1	
20	1	1	0				1	1		1	1	1	1	1	1	1	1	1	1	1	1		1	1	1	1	1	
19	1	1	0				1	1		1	1	1	1	1	1	1	1	1	1	1	1		1	1	1	1	1	
18	1	1	0				1	1		1	1	1	1	1	1	1	1	1	1	1	1		1	1	1	1	1	
17	1	1	0				1	1		1	1	1	1	1	1	1	1	1	1	1	1		1	1	1	1	1	
16	1	1	0				1	1		1	1	1	1	1	1	1	1	1	1	1	1		1	1	1	1	1	
15	1	1	0				1	1		1	1	1	1	1	1	1	1	1	1	1	1		1	1	1	1	1	
14	1	1	0				1	1		1	1	1	1	1	1	1	1	1	1	1	1		1	1	1	1	1	
13	1	1	1				1	1		1	1	1	1	1	1	1	1	1	1	1	1		1	1	1	1	1	
12	1	1	1				1	1		1	1	1	1	1	1	1	1	1	1	1	1		1	1	1	1	1	
11	1	1	1				1	1		1	1	1	1	1	1	1	1	1	1	1	1		1	1	1	1	1	
10	1	1	1				1	1		1	1	1	1	1	1	1	1	1	1	1	1		1	1	1	1	1	
9	1	1	1				1	1		1	1	1	1	1	1	1	1	1	1	1	1		1	1	1	1	1	
8	1	1	1				1	1		1	1	1	1	1	1	1	1	1	1	1	1		1	1	1	1	1	
7	1	1	1				1	1		1	1	1	1	1	1	1	1	1	1	1	1		1	1	1	1	1	
6	1	1	1				1	1		1	1	1	1	1	1	1	1	1	1	1	1		1	1	1	1	1	
5	1	1	1				1	1		1	1	1	1	1	1	1	1	1	1	1	1		1	1	1	1	1	
4	1	1	1				1	1		1	1	1	1	1	1	1	1	1	1	1	1		1	1	1	1	1	
3	1	1	1				1	1		1	1	1	1	1	1	1	1	1	1	1	1		1	1	1	1	1	
2	1	1	1				1	1		1	1	1	1	1	1	1	1	1	1	1	1		1	1	1	1	1	
1	1	1	1				1	1		1	1	1	1	1	1	1	1	1	1	1	1		1	1	1	1	1	




Up coming	
Girtz	
Siding	
Seq done	
material lay down	

PSSS.1

Utility Level
1YA

PSSS Roof
2SA



PSSS.2




PSSS.1 Pressure Tests 28/01

BGY PCAR
Pressure
Test
17:00-05:00



UN2 U8 Pressure Test 17:00- 05:00




500T Jib Extension





28/01
16:00-20:00

WJG 01J, 02J LIFT 2 & 3




WJG 03J, 04J, 05J LIFT 2 & 3






WJG UTILITY LEVEL BUILD OUT







CUB 1




CUB 1 – EXTERIOR/ROOF







CUB 2 – EXTERIOR/ROOF





HOFFMAN CONSTRUCTION COMPANY





HOFFMAN CONSTRUCTION COMPANY



HOFFMAN
Sparrow  

MODULES IN FOR STORAGE

1 unit-Tue 21/1+1 unit-Wed 22/1
1 unit-sun 26/1+1 unit-Mon 27/1

GATE A

CUB 2

MODULES STORAGE AREA

Trucks maneuver area

Module access route

Keep a 10-meter-wide passage open



HOFFMAN CONSTRUCTION COMPANY



Daily Coordination Meeting

Site Logistics

North Entry





Daily Coordination Meeting

Site Logistics North





HOFFMAN CONSTRUCTION COMPANY



Daily Coordination Meeting

Site Logistics

South



Access Plans

- Too often we are finding workers left without direction for how to access their work. As more and more of the racks, trays, equipment, and systems are installed it is going to become more complicated for our crews to access what they need to install.
- They may find that their MEWP does not reach their work, so they figure out a way to access it that is not safe.
- Or they may be put in a situation where they are not provided fall protection because nobody has thought about how they will need to do the work at heights.
- A worker has not been told where to tie off when they're exposed to a fall hazard, so they tie off wherever they can- even if it wouldn't stop their fall.
- Workers are told to cut something, without being given the tools to do so- so they figure it out.
- If we are not communicating our plans and our expectations and providing our workers with the tools and training that they need to safely execute their work with quality, we are going to get someone hurt.

HCC/EHS Weekend Work- 24.01.2025

White Board Meeting in Beavers at 06:30

Superintendents

Jesse Fritch - 052-3697329

Ibrahim A

Or Yaakov - 052-4268250

CSA CM

Cody Baumann - 052-7582613

Eyal Ben Shabat - 052-2239767

Brandon Feerer - 052-878-4285

Mark Santiano - 052-6937203

Shmuel Rosenberg - 052-3878052

Abhilash Parameswaran - 052-6938827

Eden I

Max P

MEP

Cx

Cranes

Safety

- Safety Foreman- Nadav Alfasi- 052-5115772 Nadav-Alfasi@Hoffmancorp.com
- Safety Assistant- Hudifa Alshieck- 054-9408858 Hudifa-Elscheich@Hoffmancorp.com
- Safety Professional - Or Pitusi- 054-812-4788 Or-Pitusi@Hoffmancorp.com

Subcontractor Weekend Work- 24.01.2025

FAB

Utility Level / Roof / Stair Shaft

Lesico

Ehs Michel 0526060223

Foreman Manoj 0522450258

HYG

Ehs Salah 0507773119

Foreman Avishai 0503303939

Elram

Foreman: Shlomo 0545551702

Ehs: shy 0523632132

Afcon electrical

Ehs Steven 0559129333

Foreman Perdit 0552742935

Subfab

- **Pach Taas**
 - W-E MARSES
 - Ilya: 0505771907
- **Afcon E**
 - All over SF
 - RAZ: 0526008487
- **Combe**
 - TTNE
 - Ali: 0526767936
- **MEGASON**
 - MOD 2
 - Israel: 0526869393
- **SELA**
 - 9E
 - Yoav: 0548076339

Clean Room

- **Talad** – 20 guys CR 3E- lids cutting, 1W- Ceiling install, Int -3E grating (EHS Marcelo 0523540242, Super Igor 0544509386)
- Sig – 14 GUYS Mod1 – MOD2- 17 line, 7E above coils (EHS Beni 0506232032, Super Shmulik 0549205966)
- **Afcon** – 20 guys CR – 2E boxes 2W module, , 3E lighting, 1W -1E cable pulling (EHS Lokanath – 0559652398, Supervisor Pradeep - 0552742935)
- **Chemo** –26 GUYS INT -TNTNE/W Supports, 1E Mars prep for PT , 1W Mars (EHS lotem 0544477112, Supervisor Winai – 0528090588)
- **Sela** – 10 1E, 2W CRC (Supervisor Yoav 0548076339, EHS Sergey 0526650046)
- **Pach Taas** 3 guys, BF-CA 17 Line (EHS Avigdor 0542010393, Super Netanel 0543301880)
- Protocol 2 guys (Roni 0542496363, Lidia 05072148)
- Talent solution 11 guys CR 2E 1E/W maintenance cleaning (EHS 0508777611, Super Faraz 0547139706)
- W&W 15 guys MOD1 – catwalks, MOD2-TTSE docking (EHS – Wisam 0509828381, Supervisor Rakesh - 0552837963)

Subcontractor Weekend Work- 24.01.2025

PSSS

- Pach Taas** – Module bolting PSSS Roof, Lift 2 3-5P
 - Foreman – Vadim – 053-5552472
 - Safety – Offek – 050-2161429
- **Afcon Electrical** – Cable Tray and Cable Pulling UPW/BCD UL and 2-3P Roof & Lift 2
 - Foreman – Charles – 055-2740190
 - Safety – Stevan – 055-9129333
- **Chemo A.** – PSSS Roof and Lift 2 2-5P and PCW Room Insulation
 - Foreman – Maor – 050-955-9071
 - Safety – Rotem – 054-447-7112
- **SK Engineering** – GL4 UL Piping, 3P roof/Lift 2 Piping
 - Foreman – Marcela – 054-5210133
 - Safety – Marzuke – 054-447-7112
- **Carmel Bidud Duct** – Spec Gas, BCD, and 2P Roof
 - Foreman –
 - Safety –
- **Combe Waste** – 2P Waste Piping at GL4/SSS Building
 - Foreman – Chaim – 054-5210133
 - Safety – Marzuke – 054-447-7112
- **Combe UPW** – BCD/UPW Rooms
 - Foreman – Boris – 054-8346412
 - Safety – Shimon – 054-5348843
- **Lesico** – UN2/Waste Vent Rack
 - Foreman – Selvin – 052-4787370
 - Safety – Oskar – 052-5221474

WJG

- **Afcon** – Lift 2 and Utility Level Cable Tray
 - Foreman: Montu 055 911 6973
 - Safety: Pradeep 055 274 2935
- **Chemo:** 2J Utility Level, 4J/5J Lift 2 Piping (Hot Work)
 - Foreman: Maor 050 988 9071
 - Safety: Erez 054 971 6840
- **Pach Taas:** All over (HRA)
 - Foreman: Ilya 050 577 1907
 - Safety: Eran 054 770 6233
- **Lesico:** Natural Gas Piping Utility Level
 - Foreman: Anoop 058 691 1748
- **SK** – (pressure test G water column 4J MAH)
 - Tufik 54-9433592

Subcontractor Weekend Work- 24.01.2025

CUB

Meptagon: CUB1

Foreman: Serghei – 0548038554

Safety: Haym – 0552728807

D&P: CUB1/2

Foreman: Konstantin - 0545501602

Safety: David – 0548894447

Sela: CUB1/2

Foreman: Yoav Yossi - 0548076339

Safety: Sergey Koharchok - 0526650046

Megason: CUB1

Foreman: Israel – 052686939

Safety: Guy Ishbit – 0544915409

Chemo: CUB1/2

Foreman: Dude Cohen – 0509808846

Safety: Daniel Lackford - 0525217434

Trestle

SNJ:

PIPES –T40 - UB CUB - 15 workers (3 teams)

STEEL –Galvanized paint + T30 A+B - 8 workers (2 teams)

Steel adjustment - 10 workers (3 teams)

FORMAN-

Mucles- 0526017477

SAFETY TRESTLE-

Aviram shrike - 0509059920

Siding

Site

Derech Afar – Shotcrete wall

Supervision = Raed: 054-244203

EHS = Alex: 054-5403849

Olizki – Offload 18 & CUB1 trench drains, Southeast CUB1 grading

Supervision = Or: 052-4917313

EHS = Ben: 052-4033565

Sut

Sela

EHS 052-6650046

Foreman 054-8076339

Daily Coordination Meeting



14:00 Sign In