

Daily Coordination Meeting




14:00 Sign In

Daily Coordination Meeting

General Topics:

- **Danger Zone**
- **Assume All Systems Are Live**
- **Area Assessment**



TB/25 Door landing
5:00 am

SE loading dock
CLSM
3:00 am

SW loading dock
CLSM
4:00 am

TB/25 door
landing
5:00 am

SE loading Dock
CLSM
3:00 am


SW loading dock
CLSM
4:00 am




TRUSS SET
10E
Tomorrow
Start 4:00am

TRUSS SET
10E
Tomorrow
Start 4:00am

UTILITY LEVEL PRESS T.



UTILITY LEVEL MOD1




BELFOR
Mold remediation

ELRAM
Drywall install


MEP+Electrical
Ready for re-install




UTILITY LEVEL MOD2




SUBFAB BUILDOUT MOD 1




BCT Pressure Test Today





BCT Pressure Test Tomorrow




SUBFAB BUILDOUT MOD 2










Phase 1 (PL1-2) Accesses protocol


- PL1-2 Sticker
- Clean Equipment free from dust and in “As good as new” condition
- Vacuum Cleaner to any particles generating work
- Trash Bages
- Wipes


CR Phase 1 (PL1-2) Accesses points





Interstitial Phase 1 (PL1-2) Accesses points





Siding - East FAB - PSSS

BLOWDOWN 30%

CA	CB	CC	CD	CE	CF	CG	CH	CI	CJ	CK	CL	CM	CN	CO	CP	CQ	CR	CS	CT	CU	CV	CW	CX	CY	CZ	DA	DB	DC	DD	DE	DF	DG	DH	DI	DJ	DK	DL	DM	DN	DO	DP	DQ	DR	DS	DT	DU	DV	DW	DX	DY	DZ	EA	EB	EC	ED	EE	EF	EG	EH	EI	EJ	EK	EL	EM	EN	EO	EP	EQ	ER	ES	ET	EU	EV	EW	EX	EY	EZ	FA	FB	FC	FD	FE	FF	FG	FH	FI	FJ	FK	FL	FM	FN	FO	FP	FQ	FR	FS	FT	FU	FV	FW	FX	FY	FZ	GA	GB	GC	GD	GE	GF	GG	GH	GI	GJ	GK	GL	GM	GN	GO	GP	GQ	GR	GS	GT	GU	GV	GW	GX	GY	GZ	HA	HB	HC	HD	HE	HF	HG	HH	HI	HJ	HK	HL	HM	HN	HO	HP	HQ	HR	HS	HT	HU	HV	HW	HX	HY	HZ	IA	IB	IC	ID	IE	IF	IG	IH	II	IJ	IK	IL	IM	IN	IO	IP	IQ	IR	IS	IT	IU	IV	IW	IX	IY	IZ	JA	JB	JC	JD	JE	JF	JG	JH	JI	JJ	JK	JL	JM	JN	JO	JP	JQ	JR	JS	JT	JU	JV	JW	JX	JY	JZ	KA	KB	KC	KD	KE	KF	KG	KH	KI	KJ	KK	KL	KM	KN	KO	KP	KQ	KR	KS	KT	KU	KV	KW	KX	KY	KZ	LA	LB	LC	LD	LE	LF	LG	LH	LI	LJ	LK	LM	LN	LO	LP	LQ	LR	LS	LT	LU	LV	LW	LX	LY	LZ	MA	MB	MC	MD	ME	MF	MG	MH	MI	MJ	MK	ML	MM	MN	MO	MP	MQ	MR	MS	MT	MU	MV	MW	MX	MY	MZ	NA	NB	NC	ND	NE	NF	NG	NH	NI	NJ	NK	NL	NM	NN	NO	NP	NQ	NR	NS	NT	NU	NV	NW	NX	NY	NZ	OA	OB	OC	OD	OE	OF	OG	OH	OI	OJ	OK	OL	OM	ON	OO	OP	OQ	OR	OS	OT	OU	OV	OW	OX	OY	OZ	PA	PB	PC	PD	PE	PF	PG	PH	PI	PJ	PK	PL	PM	PN	PO	PQ	PR	PS	PT	PU	PV	PW	PX	PY	PZ	QA	QB	QC	QD	QE	QF	QG	QH	QI	QJ	QK	QL	QM	QN	QO	QP	QQ	QR	QS	QT	QU	QV	QW	QX	QY	QZ	RA	RB	RC	RD	RE	RF	RG	RH	RI	RJ	RK	RL	RM	RN	RO	RP	RQ	RR	RS	RT	RU	RV	RW	RX	RY	RZ	SA	SB	SC	SD	SE	SF	SG	SH	SI	SJ	SK	SL	SM	SN	SO	SP	SQ	SR	SS	ST	SU	SV	SW	SX	SY	SZ	TA	TB	TC	TD	TE	TF	TG	TH	TI	TJ	TK	TL	TM	TN	TO	TP	TQ	TR	TS	TT	TU	TV	TW	TX	TY	TZ	UA	UB	UC	UD	UE	UF	UG	UH	UI	UJ	UK	UL	UM	UN	UO	UP	UQ	UR	US	UT	UU	UV	UW	UX	UY	UZ	VA	VB	VC	VD	VE	VF	VG	VH	VI	VJ	VK	VL	VM	VN	VO	VP	VQ	VR	VS	VT	VU	VV	VW	VX	VY	VZ	WA	WB	WC	WD	WE	WF	WG	WH	WI	WJ	WK	WL	WM	WN	WO	WP	WQ	WR	WS	WT	WU	WV	WW	WX	WY	WZ	XA	XB	XC	XD	XE	XF	YG	YH	YI	YJ	YK	YL	YM	YN	YO	YP	YQ	YR	YS	YT	YU	YV	YW	YX	YY	YZ	ZA	ZB	ZC	ZD	ZE	ZF	ZG	ZH	ZI	ZJ	ZK	ZL	ZM	ZN	ZO	ZP	ZQ	ZR	ZS	ZT	ZU	ZV	ZW	ZX	ZY	ZZ
751 / 752										741 / 742										731 / 732										721 / 722										711 / 712										551 / 552										541 / 542										531 / 532										521 / 522										511 / 512										501 / 502										901 / 902										911 / 912										921 / 922										931 / 932										941 / 942										951 / 952										961 / 962										971 / 972										981 / 982										991 / 992										1001 / 1002										1011 / 1012										1021 / 1022										1031 / 1032										1041 / 1042										1051 / 1052										1																																																																																																																																																																																																																																																																																																																																					
24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24																																																																																																						


EB-08A-SUB-UTILITY - 132,797

Siding - West FAB - JYG


BLOWDOWN 30%


[illegible]

SUT - West			
AP	5	AO	5
5	5	5	
100%	100%	100%	
1	1	1	
1	1	1	
1	1	1	
1	1	1	
1	1	1	
1	1	1	
EB-08A-SUB-UTILITY - 132,797			



Walkpath






PSSS.1


Utility Level
1YA

PSSS Roof
2SA




PSSS.2


Utility Level
1YA



PSSS Roof
2SA



PSSS.1 UN2 Pressure Test





WJG 01J, 02J LIFT 2 & 3






WJG 03J, 04J, 05J LIFT 2 & 3




MAH101-9/10-00 Delivery WW49





WJG UTILITY LEVEL BUILD OUT






CUB 1

CUB 1 COORDINATION MAP


UPDATED __ / __ / __



ALARM NOTES:
1. FIRE ALARM: WAIT FOR HCC DIRECTION
2. GAS ALARM: EVACUATE TO NORTH YARD


BUILDING NOTES:
1. Fire Alarm System
Devices are actively monitored
Boiler room and Roof Charged with Water WW43
2.

CUB 1 – EXTERIOR/ROOF




CUB 2- Load in and H&T

CUB 2 COORDINATION MAP



CUB 2 – EXTERIOR/ROOF



CUB 2 – Crane Logistics

PROPOSE TO ADD
12M JIB
EXTENSION TO
SUPPORT
COOLING TOWER
STEEL ERECTION

NEW RADIUS
SHOWN IN RED


FOR REVIEW





HOFFMAN CONSTRUCTION COMPANY





HOFFMAN CONSTRUCTION COMPANY



HOFFMAN
Sparrow



T18

DEC 3th - DEC 11th

DEC 8th


DEC 9th


DEC 10th

DEC 3th

DEC 3th

DEC 3th








Daily Coordination Meeting

Site Logistics

North






HOFFMAN CONSTRUCTION COMPANY



Daily Coordination Meeting

Site Logistics

South



Holes

- Last week we had an incident where a person inadvertently stepped into an open hole and fell, catching themselves on the ladder.
- If you create a hole, you must protect people from that.
- At no time can hole covers be left open unless alternative fall prevention/protection measures are in place (guardrails, fall arrest, fall restraint, etc.).
- If you see a problem with a hole cover- report it immediately and please stay there until someone from HCC arrives to take over. Never leave an open hole.
- All hole covers must either be rated for foot traffic, or there must be physical means of keeping people from being able to step on it.
- All hole covers must say "HOLE".

HCC/EHS Weekend Work- 22.11.2024

White Board Meeting in Beavers at 06:30

Superintendents

Elaina Farley 052-6043861

Mohammad Hassan 052-2342880

Roi Zaidin 052-2146194

CSA CM

Ilyssa Ingenthron 052-5732553

MEP

Andy Jollands 052-9659290

Michael (Mikhail) Klyuchik

David Jollands 052-3961675

Dave Sooter 052-4121028

Troy Odella 052-3217034

OSM

CX/QA

Cranes

Safety

- Safety Foreman- Mohammad Zakakti- 054-8121212 Mohammad-Zakakti@Hoffmancorp.com
- Safety Assistant- Gaber Aloka-050-2238719 Gaber-Aloka@Hoffmancorp.com
- Safety Professional- Ron Miara- 050-4555854 Ron-Miara@Hoffmancorp.com

Subcontractor Weekend Work- 22.11.2024

FAB

Utility Level / Roof / Stair Shaft

Elram

Foreman: Shlomo 0545551702

Ehs: shy 0523632132

Afcon electrical

Ehs Steven 0559129333

Foreman Perdit 0552742935

SK

Ehs Om 0542072285

Foreman Shy 0545654760

BELFOR

Foreman Lior 0544980720

EHS Barak 0542262530

Subfab

Pach Taas

AHw Penetration

Tomer: 0507670585

Afcon E

SF E LSS rooms, 17L

Avi Eli 0526008487

W&W Elevator

Nick: 0524074972

Chemo

TTNE RSTM

Tommy: 0523759408

SELA MOD2

Avihen: 0548155302

Clean Room

Talad – CR 1W – UPN Install, 4E Grating

(EHS Marcelo 0523540242, Super Igor 0544509386)

Sig – 5W INT 4W, 3E Handrails

(EHS Beni 0506232032, Super Shmulik 0549205966)

Elram – CR Level 9,25 line columns , upper shaft wall, TB-

TC/25 Columns (EHS Royi 0538312234, Super Bonio

0544236899)

Afcon – CR – 2E boxes 2W module, 5W supports, 3E

lighting, 1W -1E cable pilling

(EHS Lokanath – 0559652398, Supervisor Pradeep -

0552742935)

Rolling Plains – INT NTT 5RA, Marshaft 3E, 5RA, MOD2 CA

CD17,24,10 (Super Cordin 0546594273, EHS Ovidiu

0546993648)

Chemo – INT -TNTNE/W Supports, 1E Mars prep for PT ,

1W Mars

(EHS Lila - 0547886704, Supervisor Winai – 0528090588)

Talent – CR Level 1E/2E – Superclean

(Supervisor Netanel 0536210487 EHS –

Hasan 0542662054)

Sela – 1E-1W CRC

(Supervisor Avihan 0548155302, EHS Sergey –

0526650046)

Subcontractor Weekend Work- 22.11.2024

PSSS

Pach Taas – Module bolting PSSS Roof, Lift 2 1-3P

Foreman – Vadim – 053-5552472

Safety – Offek – 050-2161429

Afcon Electrical – Cable Tray and Cable Pulling 1-5P UL and 1-3P Roof & Lift 2

Foreman – Charles – 055-2740190

Safety – Stevan – 055-9129333

Chemo A. – PSSS Roof and Lift 2 1-5P

Foreman – Maor – 050-955-9071

Safety – Rotem – 054-447-7112

W&W – SEQ 135, 138 (lift 3 3P)

Foreman – Willie – 052-6145521

Safety – Gary Lambert – 1-405-833-8910

Elram – 1P and 2P Exit Passage Ceiling

Foreman – ???

Safety – ???

HSAI – 1P Scrubber Containment

Foreman – Dave – 052-4121028

Safety – Hiam

SK Engineering – GL4 Rack UL, Lift 2 2P Piping

Foreman – Marcela – 054-5210133

Safety – Marzuke – 054-447-7112

WJG

W&W – Steel Erection 5J lift 2 Erection / Detail Work

Foreman: Brian 052 4247131

Safety: Tony

Afcon – Lift 2 and Utility Level Cable Tray

Foreman: Montu 055 911 6973

Safety: Pradeep 055 274 2935

Chemo: 4J Lift 2 Piping

Foreman: Maor 050 988 9071

Safety: Erez 054 971 6840

SK: Lift 2 Piping

Foreman: Taufik: 054 94333592

Pach Taas: All over

Foreman: Tomer 050 767 0585

Safety: Jad 050 5405016

Carmel Bidud Scaffolding 4J

Foreman: Muayit

Subcontractor Weekend Work- 22.11.2024

CUB

Chemo Aharon CUB 1:

Dudu – 0509808846

Albert – 0508573970

SKE CUB 1:

Reynato – 0548991623

Marzuk – 0548830263

Sami Najami CUB 1+2:

Ibrahim – 0549571402

Husein – 0526917461

Alon – 0509895008

Meptagon I+C CUB 1:

Sergey – 0537981592

Genadi – 0546785106

Sela CUB 1:

Avihen – 0548155302

Sergey – 0526650046

HIS CUB 2:

Sergey – 0552728807

Trestle

SNJ:

PIPES – 12 workers UB CUB+ T30

STEEL – 6 workers UB CUB FORMAN

BASHIR - tel. 0527364996 SAFETY TRESTLE

Alon Matan tel. 050-989-5008

GIS/NEY

Site

Derech Afar – Shotcrete wall

Supervision = Raed: 054-244203

EHS = Alex: 054-5403849

Olizki – Sweepers and water trucks and offload 18

Supervision = Or: 052-4917313

EHS = Ben: 052-4033565

Daily Coordination Meeting



14:00 Sign In